



# HRTAC PROGRAM MONTHLY EXECUTIVE REPORT

March 2025

---



## **ORIGINAL MAJOR PROJECTS**

<b>I-64 Peninsula Widening- Segment I</b>	<b>Construction Completed</b>
<b>I-64 Peninsula Widening- Segment II</b>	<b>Construction Completed</b>
<b>I-64 Peninsula Widening- Segment III</b>	<b>Construction Completed</b>
<b>I-64/I-264- Phase I</b>	<b>Construction Completed</b>
<b>I-64/I-264- Phase II</b>	<b>Construction Completed</b>
<b>I-64 Southside Widening and High Rise Bridge Phase I</b>	<b>Construction Completed</b>

**I-64 Peninsula Widening- Segment I****UPC 104905 (HRTAC)**  
**UPC 111926 (State/Federal)****Project Scope:**

From 0.52 miles east of Yorktown Road/Rte 238 (Exit 247) to 1.55 miles west of Jefferson Ave/Rte 143 (Exit 255) (6.1 miles)

- Additional 12' wide travel lanes and 12' wide shoulders within the existing median space
- Replacement of the Industrial Park Drive bridges, and repair and widening of 4 bridges and 2 major culverts
- Strengthened shoulder lane from Ft Eustis Blvd Interchange to Jefferson Avenue Interchange

**Project Financial Summary:**

<u>Project Budget (\$111,608,384):</u>	<u>Funds Expended (as of 02/28/2025):</u>	<u>Budget Remaining (+) / Overrun (-):</u>
○ PE \$ 2,738,567	\$ 2,738,567	\$ 0
○ RW \$ 32,494	\$ 32,494	\$ 0
○ CN \$ 108,837,323	<u>\$ 108,837,323</u>	\$ 0
	\$ 111,608,384	

**Project Schedule (Design-Builder – Shirley Contracting Co., LLC):**

DB Notice to Proceed	March 2015
Project Completion	December 2017
Schedule Status	Completed

**Enabling Funding**

HRTAC	\$ 11,608,384
State/Federal	<u>\$ 100,000,000</u>
	\$ 111,608,384

**Project Status:**

- Completion achieved on December 1, 2017
- Project financially closed

**Project Site (Looking West from Denbigh)**

**I-64 Peninsula Widening- Segment II****UPC 106665 (HRTAC)****Project Scope:**

From 1.05 miles west of Hummelsine Parkway/Marquis Center Pkwy/Rte 199 (Exit 242) to where the Segment I project ends at 0.54 miles east of Yorktown Road/Rte 238 (Exit 247) (7.1 miles)

- Additional 12' wide travel lanes and 12' wide shoulders within the existing median space
- Repair and widening of 9 bridges and 6 major culverts
- Reconstruction of existing roadway

**Project Financial Summary:**

Project Budget (\$159,559,703):	Funds Expended (as of 02/28/2025):	Budget Remaining (+) / Overrun (-):
○ PE \$ 2,869,659	\$ 2,869,659	\$ 0
○ RW \$ 530,122	\$ 530,122	\$ 0
○ CN \$ 156,159,922	<u>\$ 156,159,922</u>	\$ 0
	\$ 159,559,703	

**Project Schedule (Design-Builder – Allan Myers VA, Inc.):**


DB Notice to Proceed	February 2016
Project Completion	May 2019
Schedule Status	Completed

**Enabling Funding**

HRTAC	\$ 159,559,703
State/Federal	\$ _____.
	\$ 159,559,703

**Project Status:**

- Completion achieved on November 15, 2019
- Project financially closed

**Project Site (Looking West from the Yorktown Road overpass)**

**I-64 Peninsula Widening- Segment III****UPC 106689 (HRTAC)**  
**UPC 109790 (State/Federal)****Project Scope:**

From approximately 1.26 miles West of Rte 199/Lightfoot (Exit 234) to where the Segment II project ends at 1.05 miles west of Hummelsine Parkway/Marquis Center Pkwy /Rte 199 (Exit 242) (8.36 miles)

- Additional 12' wide travel lanes and 12' wide shoulders within the existing median space
- Replacement of the two Queen's Creek bridges, repair and widening of 4 bridges, 3 major culverts
- Reconstruction of existing mainline roadway

**Project Financial Summary:**

<u>Project Budget (\$244,045,973):</u>	<u>Funds Expended (as of 02/28/2025):</u>	<u>Budget Remaining (+) / Overrun (-):</u>
○ PE \$ 10,000,000	\$ 5,766,837	\$ 4,233,163
○ RW \$ 12,000,000	\$ 983,651	\$ 11,016,349
○ CN \$ 222,045,973	<u>\$ 201,054,791</u>	<u>\$ 20,991,182</u>
	\$ 207,805,279	

**Project Schedule (Design-Builder – Shirley Contracting Co., LLC):**


DB Notice to Proceed	January 2018
Project Completion	December 2021*
Schedule Status	Completed

<u>Enabling Funding</u>	
HRTAC	\$ 122,893,996
State/Federal	<u>\$ 121,151,977</u>
	\$ 244,045,973

\*The Project Fixed Completion Date was extended from September to December 2021 to accommodate the additional required sound wall installation.

**Project Status:**

- Completion achieved on December 6, 2021
- In final contract close out: Final environmental permit termination package submitted for review and acceptance. When Notice of Termination is received and related expenditures are cleared financially close will start.

**I-64 traffic at the Barlow Road overpass (looking west)**

**I-64/I-264- Phase I****UPC 108042 (HRTAC)**  
**UPC 57048 (State/Federal)****Project Scope:**

From the I-64 Twin Bridges to the I-264/Newtown Road Interchange

- Widening westbound I-64 by adding a second exit lane from Twin Bridges to the I-64/I-264 interchange
- Introducing a new two lane Collector-Distributor (C-D) roadway from I-64 to the Newtown Road interchange
- Constructing a new two-lane flyover ramp from westbound I-64 tying into the existing eastbound I-264 C-D road

**Project Financial Summary:**

<u>Project Budget (\$158,730,023):</u>	<u>Funds Expended (as of 02/28/2025):</u>	<u>Budget Remaining (+) / Overrun (-):</u>
○ PE \$ 10,135,307	\$ 10,135,307	\$ 0
○ RW \$ 11,571,063	\$ 20,458,115	-\$ 8,887,052*
○ CN \$ 137,023,653	<u>\$ 134,809,586</u>	<u>\$ 2,214,067</u>
	\$ 165,403,008	

\*Note: Overrun due to higher than expected property settlements.

**Project Schedule (Contractor – Tutor Perini Corp.):**

Construction Notice to Proceed	October 2016
Project Completion	May 2020
Schedule Status	Completed

<u>Enabling Funding</u>	
HRTAC	\$ 152,094,716
State/Federal	<u>\$ 6,635,307</u>
	<u>\$ 158,730,023</u>

**Project Status:**

- Completion achieved on May 18, 2020
- In final contract close out: Dispute with Contractor has been settled. Upon receipt of final invoices financially closeout process will begin.

**CD Road Bridge, 264 Flyover and Tidal Channel (low tide)**

**I-64/I-264- Phase II**

**UPC 108041 (HRTAC)**  
**UPC 17630 (State/Federal)**

**Project Scope:**

From the I-264/Newtown Road Interchange to the I-264/Witchduck Road Interchange

- Extends the new C-D roadway from the Newtown Road interchange to the Witchduck Road interchange 43
- Reconfigure the Newtown Road and Witchduck Road interchange ramps south of I-264
- Constructing a new overpass that connects Greenwich Road south side of I-264 and Cleveland north of I-264

**Project Financial Summary:**

Project Budget (\$194,503,887):	Funds Expended (as of 02/28/2025):	Budget Remaining (+) / Overrun (-):
○ PE \$ 14,082,810	\$ 14,082,810	\$ 0
○ RW \$ 54,392,666	\$ 56,087,591	- \$ 1,694,925*
○ CN \$ 126,028,411	<u>\$ 134,880,866</u>	- \$ 8,852,455**
	\$ 205,051,267	

\*Note: Overrun due to higher than expected property settlements.

\*\*Note: Overrun primarily due to change orders and CEI costs.

**Project Schedule (Contractor – The Lane Construction Corp.):**

Construction Notice to Proceed	February 2018
Project Completion	November 2022***
Schedule Status	Completed

\*\*\*Note: The Project Fixed Completion Date was extended from September 2021 to November 2022 due to additional scope and differing site conditions

**Project Status:**


- Completion achieved on November 11, 2022
- In final contract close out: Environmental permits are terminated. Negotiating the settlement of 1 outstanding RW parcel. Upon RW settlement and all final invoices are submitted, financial close out will start.

**Enabling Funding**

HRTAC	\$ 127,749,638
State/Federal	<u>\$ 66,754,249</u>
	\$ 194,503,887



**I-264 EB at Cleveland Street Flyover**



**I-264 EB at Cleveland Street Flyover (Bridge Lighting)**

**I-64 Southside Widening and High Rise Bridge - Phase I**

**UPC 106692 (HRTAC)**  
**UPC 108990 (State/Federal)**

**Project Scope:**

From approximately the I-64/264/664 Interchange at Bowers Hill and extending to the I-64/464 Interchange in Chesapeake

- Widening from 4 to 6 lanes
- Constructing a new High Rise Bridge parallel to and to the South of the existing High Rise Bridge

**Project Financial Summary:**

<u>Project Budget (\$524,613,765):</u>	<u>Funds Expended (as of 02/28/2025):</u>	<u>Budget Remaining (+) / Overrun (-):</u>
○ PE \$ 12,200,000	\$ 12,189,268	\$ 10,732
○ RW \$ 18,726,000	\$ 11,773,449	\$ 6,952,551
○ CN \$ 493,687,765	<u>\$ 422,237,668</u>	<u>\$ 71,450,097</u>
	\$ 446,200,385	

Enabling Funding

HRTAC	\$ 431,956,220
State/Federal	<u>\$ 92,657,545</u>
	\$ 524,613,765

**Project Schedule (Design-Builder – Granite-Parsons-Corman, JV):**

DB Notice to Proceed	November 2017
Fixed Completion Date	January 2023*
Project Completion	October 2024
Schedule Status	Completed


\* Note: The Project Fixed Completion Date was extended to December 2022 to add roadway/drainage infrastructure for future Part-Time Shoulder Express Lanes. Then it was extended to January 2023 to add milling and overlay

**Project Status:**

- Completion achieved on October 31, 2024
- In Contract Close. Establishing final payment to contractor and working towards close out of environmental permits.




**Traffic on new High Rise Bridge  
(looking west)**



**Traffic on I-64 just West of Great Bridge Blvd  
(looking west)**

## HREL PROJECTS

HREL Segment 1A (Norfolk)	In Construction
HREL Segment 1B (Norfolk)	In Procurement
HREL Segment 2B (Chesapeake)	Construction Completed
HREL Segment 3 (HRBT Tolling Infrastructure)	In Design
HREL Segment 4A/4B (Newport News)	In Construction
HREL Segment 4C (Hampton)	In Construction
I-64/I-464 Exit 291 Interchange Improvements	In Construction



**HREL Segment 1A (Norfolk)**

**UPC 117840 (HRTAC) Phase 1-PE**  
**UPC 119637 (HRTAC) PE, RW, CN**  
**UPCs 120944, 121360, 121361 (State/Federal)**

**Project Scope:**

From 0.078 Miles East of Patrol Road to 0.558 Miles East of Tidewater Drive, an existing General Purpose shoulder will be converted into a Part Time Shoulder Express Lane in each direction

- Widening five bridges (EB/WB Tidewater Drive, EB Granby Street, EB I-564, and EB E. Little Creek Road)
- Rehabilitating/strengthening two miles of shoulder in each direction
- Widening roadway in spot locations to maintain minimum shoulder width
- Includes noise walls, tolling gantries, and overhead signing

**Project Financial Summary:**

<u>Project Budget (\$197,612,207):*</u>	<u>Funds Expended (as of 02/28/2025):</u>	<u>Budget Remaining (+) / Overrun (-):</u>
○ PE \$ 4,900,000*	\$ 4,653,135	\$ 246,865
○ RW \$ 500,000	\$ 38,745	\$ 461,255
○ CN \$ 192,212,207	<u>\$ 96,801,368</u>	<u>\$ 95,410,839</u>
	<u>\$101,493,248</u>	

\*Note: The Project PE budget includes \$1,981,680 from the HRTAC funded UPC 117840 Phase 1-PE \$5,621,500 budget. Current SPA includes PE, RW and CN.

**Project Schedule (Design-Builder – Allan Myers, Inc.):**


DB Notice to Proceed	December 20, 2022
Project Completion	April 9, 2026
Schedule Status	On-Schedule

**Enabling Funding**

HRTAC	\$ 94,061,245*
State/Federal	<u>\$ 103,550,962</u>
	\$ 197,612,207

**Project Status:**

- I-64 WB mainline traffic shift split and utilization of the new slip ramp construction was implemented.
- Ongoing bridge work on reversible lanes over 564/Little Creek, I-64-EB over I-64-WB to I-564-WB ramp, I-64-EB and I-64 WB over Little Creek Rd, I-64-EB and I-64 WB over Granby St, I-64-EB and I-64 WB over Tidewater Dr



**Tidewater Drive Loop B Ramp Embankment Construction**

### **HREL Segment 1B (Norfolk)**

**UPC 117840 (HRTAC) Phase 1-PE**  
**UPC 120863 (HRTAC) PE, RW, CN**  
**UPCs 121052, 121258 (State/Federal)**

#### Project Scope:

From 0.558 Miles East of Tidewater Drive to 1.04 miles East of I-264, an existing General Purpose shoulder will be converted into a Part Time Shoulder Express Lane in each direction

- Replacing two bridges (EB/WB Chesapeake Boulevard)
- Rehabilitating/strengthening seven miles of shoulder in each direction
- Widening roadway in spot locations to maintain minimum shoulder width
- Includes noise walls, tolling gantries, and overhead signing

#### Project Financial Summary:

Project Budget (\$425,327,648):*	Funds Expended (as of 02/28/2025):	Budget Remaining (+) / Overrun (-):
○ PE \$ 17,750,000*	\$ 7,558,915	\$ 10,191,085
○ RW \$ 2,865,000	\$ 0	\$ 2,865,000
○ CN \$ 404,712,648	\$ 0	\$ 404,712,648
	\$ 7,558,915	

\* Note: The Project PE budget includes \$3,639,820 from the HRTAC funded UPC 117840 Phase 1-PE \$5,621,500 budget. Current SPA includes PE and RW only. CN will be added at award.


#### Project Schedule

Public Hearing	December 1 & 2, 2021
Request for Qualifications	December 4, 2024
Request for Proposals	March 2025
Notice of Intent to Award	November 2025
DB Notice to Proceed	December 2025
Project Completion	December 2029
Schedule Status	On-Schedule

#### Project Status:

- The final Cost Schedule, Risk Analysis report was approved by FHWA and submitted to VDOT
- RFQ was advertised on December 4, 2024
- Preliminary design, contract development, and RFP package underway for March RFP release

<u>Enabling Funding</u>	
HRTAC	\$347,327,648*
State/Federal	<u>\$ 78,000,000</u>
	<b>\$425,327,648</b>



**HREL Segment 2B (Chesapeake)****UPC 112923 (TIFRA)****Project Scope:**

From the I-64/464 interchange to the I-64/264 interchange, 7.65 miles of an existing HOV lane is being converted into an Express Lane in each direction

- Includes concrete barriers and minor drainage improvement
- Includes tolling gantries, tolling equipment, signing, and overhead signage

**Project Financial Summary:**

<u>Project Budget (\$24,919,901):</u>	<u>Funds Expended (as of 02/28/2025):</u>	<u>Budget Remaining (+) / Overrun (-):</u>
○ PE \$ 2,543,662	\$ 2,543,662	\$ 0
○ RW \$ 0	\$ 0	\$ 0
○ CN \$ 22,376,239	\$ 22,365,696	\$ 10,543
	\$ 24,909,358	

**Project Schedule (Contractor – Aldridge Electric, Inc.):**


Construction Notice to Proceed	October 2020
Project Completion	August 2022
Schedule Status	Completed

**Enabling Funding**

TIFRA	\$ 24,919,901
State/Federal	\$ _____
	\$ 24,919,901

**Project Status:**

- Completion achieved on August 22, 2022
- In final contract close out: Upon receipt of final expenditures, Financial Close out will start.

**Local Exit Sign for the Express Lanes**

**HREL Segment 3**

**UPC 118376 (HRTAC)**

**Project Scope:**

From 0.398 miles East of Settlers Landing Road to 0.078 miles East of Patrol Road, Express Lane tolling infrastructure is being installed in each direction for 9.7 miles within the HRBT expansion project limits. Enhancements to the Over Height Vehicle Detection System (OHVDS) will also be added in the Westbound direction of I-64 within the project limits.

- Limited to tolling signage and structures, ITS and equipment, pavement markings, and OHVDS equipment
- Connector to HREL Segments 4C and 1A

**Project Financial Summary:**

<u>Project Budget (\$18,789,474):</u>	<u>Funds Expended (as of 02/28/2025):</u>	<u>Budget Remaining (+) / Overrun (-):</u>
○ PE \$ 1,834,000	\$ 1,416,113	\$ 417,887
○ RW \$ 0	\$ 0	\$ 0
○ CN \$ 16,955,474	\$ 0	\$ 16,955,474
	\$ 1,416,113	

**Project Schedule:**

Willingness Posted	April 26, 2023
Design Approval	August 15, 2024
Advertisement	May 13, 2025
Construction Notice to Proceed	October 17, 2025
Project Completion	August 2027 *
Schedule Status	On-Schedule

<u>Enabling Funding</u>	
HRTAC	\$ 18,789,474
State/Federal	\$ _____
	\$ 18,789,474

\*Note: Dates for construction activities may be adjusted to match the HRBT project's construction timeline for opening the HREL corridor to tolling

\*\* Note: Advertisement withheld at this time. New AD and NTP dates will be provided by next month's update

**Project Status:**

- Scoping Approval received 04/10/24
- Design Approval received 08/15/24
- Submission for Advertisement 08/20/24
- IIPM product selected and approved 11/19/24
- Incorporating additional IIPM scope from HREL Segment 4C



**HREL Segment 4A/4B (Newport News)**

**UPC 117839 (HRTAC) Phase 1-PE**  
**UPC 119824 (HRTAC) PE, RW, CN**  
**UPCs 120324, 121054 (State/Federal)**

**Project Scope:**

From 1.20 miles west of Denbigh Boulevard in Newport News to Mercury Boulevard in Hampton, an existing HOV lane will be converted into an Express Lane in both directions. From Mercury Boulevard to 0.139 miles east of LaSalle Avenue in Hampton, one Express Lane will be constructed in each direction. The total length of the project is 13.5 miles

- Replacing two bridges (EB/WB LaSalle Avenue)
- Rehabilitating three bridges (EB/WB Armistead Avenue, EB/WB Billy Woods Canal, and EB/EB J. Clyde Morris Blvd)
- Includes tolling gantries, and overhead signage

**Project Financial Summary:**

<u>Project Budget (\$164,296,604):*</u>	<u>Funds Expended (as of 02/28/2025):</u>	<u>Budget Remaining (+) / Overrun (-):</u>
○ PE \$ 12,391,063*	\$ 9,555,922	\$ 2,835,141
○ RW \$ 77,782	\$ 43,531	\$ 34,251
○ CN \$ 151,827,759	<u>\$ 31,896,796</u>	\$ 119,930,963
	<u>\$ 41,496,249</u>	

\* Note: The Project PE budget includes \$5,916,425 from the HRTAC funded UPC 117839 Phase 1-PE budget. Current SPA includes PE and RW only. CN will be added at award.


**Project Schedule (Contractor – The Lane Construction Corp.):**

Construction Notice to Proceed	March 2024
Project Completion	May 2027
Schedule Status	On-Schedule

<u>Enabling Funding</u>		
HRTAC	\$ 142,527,919*	
State/Federal	\$ 21,768,685	
	\$ 164,296,604	

**Project Status:**

- Installing new drainage, overhead signage, toll gantries, and barrier wall in the I-64 median between Denbigh Boulevard and the 664 interchange
- Widening I-64 EB/WB from I-664 interchange to Armistead Avenue
- Phase 1 (outside lanes) demolition of the existing I-64 EB/WB bridges over LaSalle Avenue ongoing through March 2025. Reconstruction of the outside lanes will continue through the first half of 2025



**I-64 LaSalle Ave Bridge Girder Removal**



**Storm Drain Installation in I-64 median**

**HREL Segment 4C (Hampton)**

**UPC 117841 (HRTAC) Phase 1- PE**  
**UPC 119638 (HRTAC) PE, RW, CN**  
**UPC 120880 (State/Federal)**

**Project Scope:**

From 0.136 miles East of LaSalle Avenue to 0.398 miles East of Settlers Landing Road, one Express Lane will be constructed, and one general purpose lane will be converted into an Express Lane in each direction for 2.415 miles

- Replacing two bridges (EB Hampton River) and rehabilitating one bridge (Rip Rap Road)
- Rehabilitating/widening three bridges (WB Hampton River, EB/WB King Street, EB/WB Settlers Landing Road)
- Includes noise walls, tolling gantries, and overhead signage

**Project Financial Summary:**

<u>Project Budget (\$407,922,054):</u>	<u>Funds Expended (as of 02/28/2025):</u>	<u>Budget Remaining (+) / Overrun (-):</u>
○ PE \$ 6,167,176	\$ 6,167,176	\$ 0
○ RW \$ 8,000,000	\$ 1,667,405	\$ 6,332,595
○ CN \$ 393,754,878	<u>\$180,318,545</u>	\$ 213,436,333
	\$188,153,126	

**Project Schedule (Design-Builder – Shirley-Branch, JV):**


DB Notice to Proceed	August 1, 2022
Interim Milestone (tie into HRBT)	May 2026
All Lanes Open to Traffic	November 2026
Project Completion	December 2026
Schedule Status	On-Schedule

**Enabling Funding**

HRTAC	\$ 405,216,054
State/Federal	\$ 2,706,000
	\$ 407,922,054

**Project Status:**

- Traffic shift from outside lanes to inside lanes between Lasalle and Hampton River Bridge occurred in October/November 2024
- All traffic (EB/WB) shifted onto EB Hampton River Bridge
- Installing soundwall posts on Hampton River Bridge, soundwall panels/posts along road and overhead sign foundations ongoing
- Sound wall panel installation started in December 2024
- Bridge rehabilitation work on the WB Hampton River, Rip Rap Road, King Street and Settlers Landing bridges ongoing
- One through lane in Eastbound direction on Settlers Landing Road under I-64 is closed for approximately one year starting October 2024
- Bridge deck concrete placement on WB I-64 bridge over Hampton River on going
- Roadway widening and reconstruction work in the median continues from Settlers Landing to Mallory
- Installation of temporary lighting from Settlers Landing to Mallory



I-64 WB, Mile 267, During February snowstorm

**I-64/I-464 Interchange Exit 291 Ramp Improvements**

**UPC 123322 (HRTAC)**  
**UPC 120375 (State Federal)**

**Project Scope:**

To improve the I-64/I-464 Interchange and provide a direct connection between I-64 EB and Route 168 SB (Chesapeake Expressway) via I-464 SB. The project limits on I-64 are from 1.815 miles east of the Intersection of I-464 southbound to 0.229 miles west of the Intersection of I-464 southbound. The project includes the following:

- New flyover ramp from I-64 eastbound to I-464 southbound (to Route 168)
- Reconfiguration of I-64 eastbound ramp to I-464 northbound
- Shift the I-464 southbound diverge point for Rte. 17 and Rte. 168 approximately 2000ft. to the north

**Project Financial Summary:**

Project Budget (\$155,380,374):	Funds Expended (as of 02/28/2025):	Budget Remaining (+) / Overrun (-):
○ PE \$ 4,420,000	\$ 2,555,344	\$ 1,864,656
○ RW \$ 1,685,720	\$ 3,093	\$ 1,682,627
○ CN \$ 149,274,654	<u>\$ 20,576,745</u>	\$ 128,697,909
	\$ 23,135,182	

**Project Schedule (Design-Builder – Joseph B. Fay Co.):**

DB Notice to Proceed	February 2024
Project Completion	September 2027
Schedule Status	On-Schedule

<u>Enabling Funding</u>	
HRTAC	\$ 15,380,374
State/Federal	<u>\$ 140,000,000</u>
	\$ 155,380,374

**Project Status:**

- Joint Permit Application – wetland credits are in place and awaiting final notification from the USACE
- Traffic shifts are complete along I-64 EB and I464 NB with barriers and attenuators installed project-wide
- Erosion and sediment control measures are being installed along Ramp A and I -464 NB
- Two design packages were approved for construction. EWP breakout was approved on 2/4/2025, and Final Traffic Package was approved on 2/26/2025
- Major submittals under review include two geotechnical reports, Stage 2 bridge reports, noise wall plans, and the Early Works Package



**Culvert Inlet Protection and Silt Fence (Ramp A)**



**I-64 East Bound Traffic Shift Approaching Exit 291 A**

## OTHER MAJOR PROJECTS

I-264/I-64 Interchange Phase III-A	In Design
Bowers Hill Interchange IAR	Under Study
I-64/I-464 Interchange IAR	Under Study
I-264/Independence Blvd Interchange IAR	Under Study
I-64/Denbigh Blvd Interchange, Phase 2	In Design



### I-264/I-64 Interchange Phase III-A

UPCs 106693, 125602 (HRTAC)

#### Project Scope:

Study/design to improve the remaining I-64/I-264 movements

- Includes study and IMR of entire interchange
- Includes preliminary design and design-build procurement of Subproject III-A – Ramp from I-64 EB to I-264 EB

#### Project Financial Summary:

Project Budget (\$524,516,000):	Funds Expended (as of 02/28/2025):	Budget Remaining (+) / Overrun (-):
○ PE \$ 9,380,000	\$ 8,281,245	\$ 1,098,755
○ RW \$ 8,037,000	\$ 0	\$ 8,037,000
○ CN \$ 507,099,000	<u>\$ 0</u>	\$ 507,099,000
	\$ 8,281,245	

#### Project Schedule:

IMR Final Approval	October 2020
Complete Preliminary Design	January 2023
Start DB Contract Development and Procurement	February 2024
Request for Qualifications	October 2, 2025
Request for Proposals	February 11, 2026
Notice of Intent to Award	August 2026
DB Notice to Proceed	October 2026
Project Completion	June 2030
Schedule Status	On-Schedule

Enabling Funding	
HRTAC	\$ 524,516,000
State/Federal	\$ _____.
	\$ 524,516,000

#### Project Status:

- Preliminary design and plans for Subproject III-A complete
- Continued coordination with HREL 1B project
- Seeking approvals for Design Waivers and Exceptions
- PFI meeting held 06/10/24. Final Public Hearing Plans received 09/24/24 for review. Public Hearing held 10/24/24
- Draft CE document approved by FHWA for public availability January 24, 2024
- Updated schedule per coordination with VDOT Alternate Project Delivery Division (RFQ – Project Completion)



Proposed I-64/I-264 Interchange Improvements from IMR (Subproject III-A shown in Blue)

**Bowers Hill Interchange IAR****UPC 111427 (HRTAC)****Study Scope:**

- Develop NEPA document and supporting studies for improvements to the I-64/I-264/I-664 Interchange and the Route 58/Route 460 Interchange (Bowers Hill) extending north to approximately the College Drive Interchange. Original scope modified to include extending study to College Drive interchange with 664 and add Managed Lane component through Bowers Hill interchange to College Drive Interchange to reflect HRTPO directed changes.
- Scope also includes the IAR of the Bowers Hill interchange and the I-664 widening to College Drive. HRTAC added \$4 million of funding to the UPC in July 2023 for the IAR study.

**Study Financial Summary:**

<u>Project Budget (\$11,904,630):</u>	<u>Funds Expended (as of 02/28/2025):</u>	<u>Budget Remaining (+) / Overrun (-):</u>
○ PE 11,904,630	\$ 7,809,106	\$ 4,095,524
○ RW \$ 0	\$ 0	\$ 0
○ CN \$ 0	<u>\$ 0</u>	\$ 0
	\$ 7,809,106	

**Study Schedule:**

Begin NEPA Process	July 2020
Preferred NEPA Alternative Recommendation	February 2022
NEPA Completion	Summer/Fall 2025
IAR Consultant NTP	June 2023
Citizen Information Meeting	TBD
IAR Completion	TBD
Schedule Status	On-Schedule

<u>Enabling Funding</u>	
HRTAC	\$ 11,904,630
State/Federal	\$ _____.
	\$ 11,904,630


\*Pending FHWA's final decision on the Record of Decision (ROD)

**Study Status:****NEPA**

- VDOT is working to resolve federal agency comments from the August 2023 public hearing for the Draft EIS
- Comment resolution taking longer than expected, therefore, dates for the FEIS and ROD approvals are uncertain
- VDOT submitted Final EIS 2/21/25.

**IAR**

- IAR Final Framework approved by all parties November 29, 2023
- A preferred alternative will be determined by Spring/Summer 2025.
- Finalizing Safety and Operational Analysis
- Coordination with NEPA.



**I-64/I-464 Interchange IAR**

**UPC 122714 (HRTAC)**

**Study Scope:**

Study and develop an IAR of the entire interchange

**Study Financial Summary:**

<u>Project Budget (\$2,500,000):</u>	<u>Funds Expended (as of 02/28/2025):</u>	<u>Budget Remaining (+) / Overrun (-):</u>
o PE \$ 2,500,000	\$ 1,287,044	\$ 1,212,956
o RW \$ 0	\$ 0	\$ 0
o CN \$ 0	\$ 0	\$ 0
	<b>\$ 1,287,044</b>	


**Study Schedule:**

Study Authorization	January 2023
LD-459 Framework Document	April 2023
Preferred Alternatives	April 2024
Citizen Information Meeting	July 2024
Final IAR Submission	November 1, 2024
Schedule Status	Submitted for Approval

<u>Enabling Funding</u>	
HRTAC	\$ 2,500,000
State/Federal	\$ _____.
	\$ 2,500,000

**Study Status:**

- o The Preferred Alternative was selected on April 26, 2024 and is undergoing review for operations, constructability, and phasing
- o The Citizens Information Meeting was held on July 24, 2024
- o Final Draft IAR was submitted to VDOT TE, VDOT Central Office, and FHWA for review on 2/26/25



**I-264/Independence Blvd Interchange IAR**

**UPC 122761 (HRTAC)**

**Study Scope:**

This IAR will address the existing operational and safety issues at the interchange, associated ramps, and adjacent intersections, while also considering future long-term regional transportation needs for this key growth area within the City of Virginia Beach.

**Study Financial Summary:**

<u>Project Budget (\$1,250,000):</u>	<u>Funds Expended (as of 02/28/2025):</u>	<u>Budget Remaining (+) / Overrun (-):</u>
o PE \$ 1,250,000	\$ 433,447	\$ 816,553
o RW \$ 0	\$ 0	\$ 0
o CN \$ 0	\$ 0	\$ 0
	\$ 433,447	


**Study Schedule:**

Framework Document Approval	November 2023
Existing Conditions Analysis	January 2024
Future Design Year Volumes	February 2024
Tier 1 Concept Development & Screening	December 2024
Tier 2 Final Alternatives Summary and Selection	March 2025
Citizen Information Meeting	May 2025
Project Prioritization/Phasing Memo	May 2025
Study Completion	September 2025
Schedule Status	On Schedule

<u>Enabling Funding</u>	
HRTAC	\$ 1,250,000
State/Federal	\$ _____.
	\$ 1,250,000

**Study Status:**

- o Bi-weekly Coordination call held on 2/28/25.
- o Future build traffic analysis models are in development for alternatives selected.
- o Future build traffic analysis models for Witchduck Rd and Rosemont have been developed and reviewed.



**I-64/Denbigh Blvd. Interchange, Phase 2****UPC 123656 (HRTAC)**Project Scope:

Study/design to construct a new interchange on Interstate 64 at Denbigh Boulevard in Newport News. Project limits are from 0.41 mi. North of Rte 173 (Denbigh Blvd.) to 0.41 mi. South of Rte 173 (Denbigh Blvd.)

- Includes widening the existing Denbigh Boulevard bridge over I-64 and CSXT railroad
- Includes the construction of new access ramps, sound walls, and stormwater management facilities

Project Financial Summary:

Project Budget (\$188,063,070):	Funds Expended (as of 02/28/2025):	Budget Remaining (+) / Overrun (-):
○ PE \$ 17,712,000	\$ 1,415,149	\$ 16,296,851
○ RW \$ 8,931,026	\$ 0	\$ 8,931,026
○ CN \$161,420,044	\$ 0	\$ 161,420,044
	\$ 1,415,149	

Project Schedule:

Public Hearing	June 2024
FONSI	October 2024
Advertisement	April 2030
Construction Notice to Proceed	August 2030
Fixed Completion Date	July 2034
Schedule Status	On-Schedule

Enabling Funding	
HRTAC	\$ 188,063,070
State/Federal	\$ _____.
\$188,063,070	

Project Status:

- Advancement of Design for FI Plans.
- Performed traffic analysis of ramp merge and weave operations.

